

A.2 APPENDIX

TENDRING DISTRICT COUNCIL MONITORING REPORT FOR THE KEY PRIORITY ACTIONS FOR 2021/22 (Please refer to the Key Priority Actions Report for Full Details of the actions, budget and intended outcomes)

REPORT FOR THE PERIOD OCTOBER TO DECEMBER 2021 (Q3)

OVERALL KEY PRIORITY ACTION RAG STATUS	The Quarterly Milestones RAG Status uses the following:
Green – There is a LOW risk the Key Priority Action will not be delivered Amber – There is a MEDIUM risk the Key Priority Action will not be delivered. Red - There is a HIGH risk the Key Priority Action will not be delivered	Green – Ahead, on or within 2 weeks of the stated date. Amber – Over 2 weeks but up to 4 weeks after the stated date. Red - Over 4 weeks after the stated date (including if not achieved)

*Note: Where Milestone dates preceded the start of the financial year they have been included in Q1 for reporting purposes.
Likewise, milestones after the end of the financial year have been added into Q4.*

Where circumstances now require realignment of milestones these are shown highlighted yellow in both the Milestones and the Commentary columns. Where the original milestone is to be deleted it is shown as 'struck through' and where it is inserted in its new realigned position it includes the word REALIGNED.

Relevant Corporate Plan Priority Theme	Relevant Corporate Plan Priority	Key Actions to support the Corporate Plan Priority in 2021/22	Overall key Actions RAG Status	Quarter	Milestones	Quarterly Milestones RAG Status	Commentary
Delivering high quality services	A7 - Carbon Neutral by 2030	To deliver key actions identified in the Climate Change Action Plan	GREEN	Q1	(i) - 31 December 2020 – Energy Audits commissioned and commenced - 28 February 2021 - First Energy Audit reports submitted - 30 April 2021 – SALIX Funding bids prepared (ii) – 30 April 2021 – Options scoped out on solar Photo-voltaic options for council housing and other council buildings	Amber	(i) Energy audits were commenced in January and the first reports have been submitted covering the Council's larger and more energy intensive buildings. SALIX or equivalent funding bids have not been prepared as yet. Officers are now working on a timescale to 31 October 2021 for these bids to be prepared. (ii) An option to install photo-voltaic panels and battery storage on council owned housing by way of a lease-back arrangement is currently being explored. Options for other council buildings will follow on from the energy audit recommendations. Officers are now working on a timescale to 31 December 2021 for these options to be scoped.
				Q2	[No specific milestones fall in this quarter]	Green	With the next key renewal date for energy approaching, Officers are currently working with the relevant procurement agency to identify the available options for consideration in respect of the intention to secure a 100% renewable energy contract.
				Q3	(iii) 31 October 2021- 100% renewable energy purchased at next contract renewal (iv) 31 December 2021 - Options appraisal completed in respect of developing a council owned solar farm in the district (v) 31 October 2021 -Updated procurement guidance and contractual terms completed (vi) 31 October 2021 - Recording and performance monitoring	Red	(iii) The Council has now (9 December 2021) 'opted in' to purchase carbon neutral electricity as part of the wider Crown Commercial Services framework arrangements for procurement, which will be effective from April 2022. This approach will

A.2 APPENDIX

				<p>framework in place (vii) 31 December 2021 - Carbon literacy training delivered to staff and Cllrs (viii) 31 December 2021 - New home working and travel guidance in place REALIGNED – (i) 31 October 2021 – SALIX Funding bids prepared REALIGNED – (ii) 31 December 2021 – Options scoped out on solar Photo-voltaic options for council housing and other council buildings</p>	<p>be continued for further energy contracts that fall for renewal during 2022/23 so that these are carbon neutral.</p> <p>(iv) Detailed survey results and advice from APSE consultants highlights the priority to deal with fabric first measures and reduction in consumption. It is proposed to focus resources in these areas in the short term and REALIGN any options appraisal for solar farm activities for future years.</p> <p>(v) This will be completed in conjunction with Essex County Council Procurement in line with the new Service Level Agreement and aims to be completed by the end of Q4. REALIGN to Q4.</p> <p>(vi) The Climate Change Programme Board met for the first time on 17th November 2021. This Board will have oversight of the performance monitoring framework for the Council’s Climate Change Action Plan and will meet on a quarterly basis. Individual action owners attend this Board and carbon emissions data are reported annually to it. Milestones are also tracked through quarterly Cabinet performance reporting.</p> <p>(vii) The procurement of training to be delivered to staff and Councillors is currently underway</p> <p>(viii) On 20th October 2021 Working from home and travel guidance was completed.</p> <p>(i) It has not been possible to develop SALIX Funding bids as per the realigned milestone. As such this milestone is to be further realigned to Q4.</p> <p>(ii) It is proposed to further REALIGN the timeline milestone on this action to Q4, in line with the Portfolio Holder’s comments at the Council’s Budget Scrutiny Meeting on 12 January 2022, in order to direct resources in the short term towards a fabric first approach, focussing on energy usage reduction, potentially with grant funding</p>
--	--	--	--	---	--

A.2 APPENDIX

							from the Social Housing Decarbonisation Fund, before deploying generation options.
				Q4	(ix) 31 March 2022 – Collaborative Action plan / alliance formed with others towards net zero ambition for Tendring FURTHER REALIGNED (i) 31 March 2022 - SALIX Funding bids prepared FURTHER REALIGNED – (ii) 31 March 2022 - Options scoped out on solar Photo-voltaic options for council housing and other council buildings REALIGNED (iv) 2022/23 - Options appraisal completed in respect of developing a council owned solar farm in the district REALIGNED (v) 31 March 2022 Updated procurement guidance and contractual terms completed		
Delivering high quality services	A6 - Effective Regulation and Enforcement	Introduce new Fixed Penalty Notice arrangements, “summertime” partnership plan and introduce a mobile CCTV capacity	GREEN	Q1	(i) 30 April 2021 - Fixed Penalty Notices and associated policy available to all accredited officers. (ii) 30 April 2021 - Develop a tactical "summertime" partnership plan and disseminate to internal and external stakeholders (iii) 30 June 2021 - Briefing note to Corporate Enforcement Group evaluating activities/Outcomes and lessons learned over the Easter and May Bank holidays (iv) 30 April 2021 - Briefing note to Corporate Enforcement Group to secure agreement for the funding of equipment and setting out proposed deployment guidelines	Green	(i) Fixed Penalty Notices (FPN) policy adopted, agreed and available to all Officers. Further work to be completed regarding the FPN back office processes. (ii) Summertime plan agreed and operational across the Council and partners. (iii) The Corporate Enforcement Group has evaluated the lessons learnt over Easter and the May bank Holidays. (iv) A briefing note was submitted to the Corporate Enforcement Group regarding equipment and associated costs.
				Q2	(v) 31 July 2021 - Community Safety Accreditation Scheme (CSAS) training delivered to additional officers to increase internal capacity and refresher training provided to existing CSAS accredited staff. (vi) 30 September 2021 – Mobile CCTV Equipment procured and deployable in accordance with adopted deployment guidelines	Green	(v) Fixed Penalty Notice (FPN) Training given to 15 Operational Staff on 25 August 2021, in discussion about officers undertaking CSAS Accreditation as some of those who completed the CSAS training in 2019 have now left the Council or are undertaking different roles. There is a continuing need to check the CSAS status of the Council’s Enforcement Officers and provide new training for those in an enforcement role where necessary. Final printing of the FPN pads is awaited. The back office function is ready to go. (vi) A briefing note was submitted to the Corporate Enforcement Group regarding equipment and associated costs.

A.2 APPENDIX

				Q3	(vii) 31 October 2021 - Briefing note to Corporate Enforcement Group evaluating the effectiveness of the activity and reviewing options linked to streamlining the process and consideration of a more automated solution, if achievable. (viii) 31 October 2021 - Briefing note to Corporate Enforcement Group evaluating activities and Outcomes during the peak summer period (ix) 31 December 2021 - Briefing note to Corporate Enforcement Group evaluating incidences of crime in deployment locations and local satisfaction rates	Green	(vii) Update given to Corporate Enforcement Group (9 November 2021 and 21 December 2021) in relation to processes and practice in respect of Fixed Penalty Notices – Back office process complete and pads printed and ready for distribution on 4 January 2021. (viii) Presentation given to Corporate Enforcement Group / Management Team (9 November 2021 and 21 December 2021) and an All Members Briefing on 17 November 2021 in relation to the success of the “summertime plan” and the activities carried out. (ix) Briefing note being prepared for Corporate Enforcement meeting in January 2022 re: crime and satisfaction rates, however the local Policing Inspector is a regular attendee at Corporate Enforcement Group and gives regular updates.
				Q4			
Building Sustainable Communities	B6 - Effective planning policies	Implementation of Local Plan Part 1 following Inspector's approval and move to formal examination of Part 2	GREEN	Q1	(i) 26 January 2021 - Adoption, by Full Council, of Section 1 of the Local Plan for North Essex following the Planning Inspector's final report and recommended modifications. (ii) 4 March 2021 – Complete examination hearings for Section 2 of the Local Plan (for Tendring) (provisional).	Green	Examination hearings were completed in March 2021 and the Inspector has issued their recommended modifications to the Section 2 Local Plan.
				Q2	30 September 2021 - Receipt of Inspector's Section 2 report and consultation on modifications.	Amber	Representations on modifications have not raised any significant issues and the Inspector has advised that report is likely to be mid-October 2021, allowing for internal processes at the Planning Inspectorate.
				Q3	[No specific milestones fall in this quarter]	Green	On 24th November 2021 the Planning Inspector's final report confirmed the legal compliance and soundness of the Section 2 Local Plan – enabling the Council to proceed to adoption. Report to Planning Policy and Local Plan Committee on 11th January 2021 and on to Full Council on 25th January 2021.
				Q4	31 March 2022 – Adoption of Section 2 Local Plan.		
Building Sustainable Communities	B5 - Building and managing our own homes	Delivering 10 more Council homes	GREEN	Q1	(i) As and when opportunities arise - Continue with a programme of property acquisitions where suitable existing (such as ex RTB stock) or new build (ii) 30 June 2021 - Identify and approve funding arrangements to facilitate construction and acquisition	Green	(i) Ongoing programme of purchases including an ex RTB house on Cloes Lane recently purchased and approval to purchase two bungalows on St John's Road in Clacton. A further property purchase will be brought to Cabinet in September. In principle Cabinet approval for three homes via SME builder project. Jaywick Sands properties completed

A.2 APPENDIX

							<p>– five rented homes now occupied.</p> <p>(ii) Ongoing discussions with a local developer about purchasing homes on the back of a s106 agreement for a site in Thorpe le Soken and a larger site in Clacton with potential for 10 homes per year.</p>
				Q2	[No specific milestones fall in this quarter]	Green	<p>By way of an update on this Key Action and in seeking to achieve the milestones later in the year</p> <ul style="list-style-type: none"> • Two batches of potential sites are ready for detailed consideration for development/intensification. • Subject to consideration as above, initial proposals for the housing that could be developed will be produced for the sites selected. • Staffing structure proposals for the carrying out of housing and other construction projects will be brought forward as part of wider service group restructure in Spring 2022
				Q3	<p>(iii) 31 October 2021 - Complete a review of the Housing Revenue Account estate and identified surplus property to identify any potential development or intensification sites.</p> <p>(iv) 31 December 2021 - In respect of sites identified as suitable for development, draw up plans for the housing that could be developed on them ready for financial consideration and planning approval.</p>	Red	<p>(iii) In December 2021 sites across the Housing Revenue estate have been initially identified. Feasibility assessments are being carried out as well as consultation with the client department.</p> <p>(iv) Once the work in (iii) above is complete, a full package of land and recommendations will be put forward to initiate the Property Dealing Procedure. Subject to this decision, planning permission and development appraisals can be explored. This should be take place in the first quarter of 2022. As such this milestone is to be REALIGNED to Q4.</p>
				Q4	<p>(v) Establish a revised team structure for the carrying out of housing and other construction projects</p> <p>(iv) REALIGNED - 31 March 2022 - In respect of sites identified as suitable for development, draw up plans for the housing that could be developed on them ready for financial consideration and planning approval.</p>		

A.2 APPENDIX

Building Sustainable Communities	B3 - Vibrant Town Centres	Deliver the Starlings Project	GREEN	Q1 (i) 4 November 2020 – Appointment of Lead Design Team	Green	The Starlings Project Design Team were procured on time and good progress is being made with the project. The design stage and consultation has been complete and a planning application has been submitted in preparation for committee. The project remains on track.
				Q2 (ii) 9 September 2021 – Commence Construction	Red	The concept design stage and consultation was completed in March and a Planning Application was submitted and approved by Planning Committee on 28 September. The approved plans include a 51-space car park, public toilets, hard and soft landscaping and an event space for activities such as a Christmas market or travelling fair. Consultants are now preparing the tender pack through which a lead contractor will be procured to affect the build. Consultants have recently advised of a delay in the programme, which will see completion at the end of March 2022.
				Q3 (iii) 21 December 2021 – Remedials and Completion [No specific milestones fall in this quarter following realignment of (iii) above as agreed in Q2]	Green	The tenders for the Starlings project have now been received and are in the process of being evaluated. A tender evaluation report is being developed by the Council's consultant, which will form the basis of the decision making process. A Cabinet report will go to the January meeting for decision. The progress with this project requires a further REALIGNED completion date from 31 March 2022 to 30 June 2022.
				Q4 REALIGNED – 31 March 2022 – Remedials and Completion FURTHER REALIGNED – 30 June 2022 – Completion and Remedials		
Strong finances and governance	C1 - Balanced annual budget	Deliver the savings required in this year	Amber	Q1 (i) 31 March 2021 - To agree the framework with MT and Cabinet against which savings opportunities can be identified and explored (ii) 31 April 2021 – Directors / Assistant Directors to have actively commenced the process of exploring savings ideas and opportunities within the framework agreed.	Amber	In consultation with Senior Managers and members, it is proposed to adopt a revised approach to the delivery of the necessary savings set out in the long term forecast. Rather than take an annual review to inform the budget for 2022/23, it is proposed to embark on a more comprehensive zero based approach to budgeting, a process that will span more than one financial year. This approach will commence during the Autumn of 2021 with the first phase focusing on the identification of savings that can be included within the draft budget proposals for 2022/23 that will be presented to Cabinet in December 2021. The

A.2 APPENDIX

						process will then continue on an on-going basis going into 2022/23, with updates presented quarterly as part of the regular financial performance reports.	
				Q2	(iii) 31 July 2021 – MT/ PFH's – Initial review of the proposed savings generated to date and the key Milestones to enable them to be implemented.	Amber	
				Q3	(iv) 31 October 2021 – The savings ideas and opportunities identified for implementation in 2022/23 be agreed by MT/ PFH's for inclusion in the budget.	Amber	As set out in Financial Forecast Reports submitted to Cabinet in 2021/22, rather than undertake annual reviews to inform the following years budget, a more comprehensive zero based approach to budgeting has now been adopted that will span more than one financial year. Initial savings identified from this revised approach have been included within the proposed budget for 2022/23. The report to Cabinet on 17 December 2021 identified savings of £213k in 2021/22 compared with an aimed saving of £450k in that year. The process will now continue on an on-going basis going into 2022/23, with updates presented quarterly as part of the regular financial performance reports.
				Q4			
A growing and inclusive economy	D1 - Develop and attract new businesses	Deliver the Jaywick Sands Covered Market and Commercial Space	AMBER	Q1	(i) <u>30 April 2021</u> - Planning Application submitted	Amber	The Planning Application was originally due to be submitted by the end of 'quarter 1' (June) of the 2021/22 financial year. Due to the challenges presented, a successful request was made to SELEP as the funding award body, to extend the deadline until the end of July 2021. Planning permission was considered at committee on 6 July 2022. The overall project is still scheduled to commence and finish on time. Planning permission was granted at the committee meeting.
				Q2	(ii) 24 September 2021 – Contractor procured (iii) 27 September 2021 – Construction commences	Amber	Following on from the quarter 1 update, the planning application was approved by committee and granted in full. Consultants are currently preparing the tender pack through which to procure a lead building contractor. The procurement is scheduled to commence at the end of September/beginning of October 2021. The overall project is now programmed to complete in June 2022.

A.2 APPENDIX

				Q3	[No specific milestones fall in the quarter]	Green	The tenders for the Jaywick Sands Covered Market and Commercial Space have now been received and are being evaluated. A tender evaluation report was developed which forms the basis of the decision making process. A report to Cabinet on 28 January 2022 will set out the way forward. The current progress with this project requires this milestone to be REALIGNED from Q4 for completion and handover to 30 November 2022.
				Q4	(iv) 25 April 2022 – Handover to the Council REALIGNED (iv) 30 November 2022 – Handover to the Council		
A growing and inclusive economy	D2 - Support existing businesses	To deliver the key actions identified as part of the Back to Business Agenda	GREEN	Q1	(i) 29 January 2021 - Adoption of Delivery Plan (ii) 30 March 2021 – Money distributed to mental health services to enable more young people to access professional support	Amber	(i) The Back to Business Delivery Plan was adopted by Cabinet on 19 February 2021. (ii) A piece of work has been initiated to understand the gaps in mental health support for young people across the District. Once gaps are identified, a report with recommendations will be submitted to Management Team for consideration. Officers are now working on a timescale to 30 November 2021 for this milestone to be completed. In Q1 the focus has been on the opening of the Primary Wellbeing Hubs, which are all about supporting young people through mental health issues.
				Q2	(iii) 31 August 2021 – Complete refurbishment of Clacton Skate Park	Red	The Skate park project has been put back to minimise disturbance to users of Clacton Leisure Centre, given the investment in Clacton County High School, the Wet Side refurbishment and the 3G Pitch all taking place in addition to the planned Skate Park refurbishment at the Facility. A full specification has been written in consultation with Skate Parker users. It has been agreed to use the Braintree District Council Playground, Gym & Urban Play Framework Agreement. It is anticipated that bids will be evaluated by the close of January 2022, with contractors appointed at the end of February 2022. Construction is anticipated to commence in April 2022.
				Q3	REALIGNED – 30 November 2021 – Money distributed to mental health services to enable more young people to access professional support	Red	Although the partnerships team are progressing this project, it is envisaged that the work will be completed in quarter 4. Action – Further Realign Milestone to Q4. More widely, the parks volunteer programme

A.2 APPENDIX

							continues to provide training and the learning of new skills to volunteers as well as continuing to provide much needed friendship support networks to others. The number of volunteers is continuing to increase following advertising within open spaces and via word of mouth from other volunteers.
				Q4	Approved in Q2 for Q4 – 31 January 2021 - Bids for construction of the Skate Park evaluated. REALIGNED – 31 May 2021 - Complete refurbishment of Clacton Skate Park FURTHER REALIGNED – 31 March 2022 - Money distributed to mental health services to enable more young people to access professional support		
A growing and inclusive economy	D1 - Develop and attract new businesses	To pursue the delivery of Freeport East	GREEN	Q1	(i) 30 June 2021 - Work with partners to develop and submit proposals for Governance Arrangements for Freeport East. To be submitted for consideration and subsequent by MHCLG.	Green	The Governance arrangements were submitted to Government within the allotted timescales. A decision is still awaited on the outcome.
				Q2	(ii) 30 September 2021 - Work with partners to submit an Outline Business Case (OBC) to Government approval, as a key milestone of Freeport approval status.	Green	The Freeport East Board have completed the OBC, which was submitted on 10 September 2021. The Council has been involved in the submission, which includes a Business Rates Retention Policy. A letter of support has been provided by the Council for the policy and the next stage of the project will be completion of the Full Business Case.
				Q3	(iii)30 November 2021 – Work with partners to submit a Full Business Case (FBC) to Government approval, as a key milestone of Freeport approval status.	Red	A letter has been received from Government confirming that the Outline Business Case status has been achieved. Work is now underway with partners to develop the FBC in time for submission in April 2022. Action - REALIGN Milestone in view of timings for this project for (iii) and (iv) from Q3 and Q4 respectively to Q4 and 2022/23 respectively.
				Q4	(iv)REALIGNED to 2022/23 - Work with partners to achieve official Freeport Status (iii)REALIGNED to 2022/23 from 30 November 2021 - Work with partners to submit a full Business Case (FBC) to Government for approval, as a key milestone of Freeport approval status.		
A growing and inclusive economy	D4 - Promote Tendring's tourism, cultural and heritage offers	To deliver the key actions identified as part of the Back to Business Agenda	GREEN	Q1	(i) 28 February 2021 – Employ two designated members of staff to oversee this project (ii) 1 April 2021 – Install a new heritage trail from Jaywick Sands to Holland Haven (iii) 31 May 2021 – Organise a launch event for Clacton 150 (subject to national guidelines at that time)	Amber	The two members of staff commenced their roles within the project team in March. Due to a delay in receiving the National Lottery Heritage funding, this was approximately one month later than the original milestone. The trail design work was significant and took longer than planned but was installed during the

A.2 APPENDIX

						<p>week commencing 12 July 2021. There is no material change to the project, and the National Lottery Heritage Officers are pleased with the progress and plan to visit in September to complete the trail.</p> <p>Due to Covid guidelines, it was not possible to hold the launch event in May as planned initially; however, it was launched on 16 July 2021. The Clacton 150 Flypast event took place on 26 and 27 August.</p>
				Q2	(i) Organisation of Clacton 150 Anniversary Flights	<p>Green</p> <p>The Clacton 150 Heritage Trail was installed in July and has been well received. Augmented reality features are included within the trail, which enhances the engagement. The Clacton 150 Anniversary Flights were organised in August and were considered a significant success. It was estimated that around 150,000 visitors watched displays by the Red Arrows and Battle of Britain Memorial Flight. A fly past by to US F15 Jets was also included at late notice, at no additional cost to the Council.</p>
				Q3	[No specific milestones fall in this quarter]	<p>Green</p> <p>The Cabinet will receive a report at its meeting in February 2022 that will see the Back to Business work transition into a new Corporate Investment Plan process.</p>
				Q4		
A growing and inclusive economy	D4 - Promote Tendring's tourism, cultural and heritage offers	To deliver the range of activities to celebrate the Mayflower 400 in conjunction with partners	GREEN	Q1	(i) 30 April 2021– Open the house of Christopher Jones and the Mayflower Visitor Centre (subject to national guidelines at that time) (ii) 30 April 2021 - Complete the Harwich Mayflower Heritage Trail (iii) 31 May 2021 – Organise the Harwich Illuminate Festival (subject to national guidelines at that time)	<p>Amber</p> <p>Due to Covid-19 national guidelines, it has not been possible to open the Mayflower attractions as originally scheduled – due to social distancing requirements. Preparations are now taking place for the Harwich Society, to open the attractions in the coming weeks, following the change in guidance. The Harwich Mayflower Heritage Trail is installed and open for use and was delivered on time.</p> <p>The Illuminate Festival was unable to take place due to the restrictions in place on mass participation events.</p>
				Q2	(iv) 30 Sept 2021 – Together with partners and the travel trade, organise a structured series of tours for visitors.	<p>Amber</p> <p>Due to the cancellation of international travel tours in the aftermath of the Covid-19 pandemic, it has not been possible to host the structured tours which were planned. All international travel operators have indicated that tours will be re-arranged for 2022.</p>

A.2 APPENDIX

				Q3	[No specific milestones fall in this quarter]	Green	Work with partners to prepare for “Mayflower Tours 2020” and develop the Harwich Offer. It is still expected that international travel operators will bring Mayflower visitors to the UK in 2022. This should be tempered by the moving position in relation to the Omicron Covid variant.
				Q4			
Community Leadership	E5 - Sport England and Active Essex- for physical activity and wellbeing	Sport England Local Delivery Pilots and the delivery of a number of key schemes to improve physical activity within the District	GREEN	Q1	(i) 30 June 2021 – Deliver the first 120 bikes roll out to the community as part of the Essex Pedal Power project in Jaywick and West Clacton which includes SELEP funding of £600K for bikes. (There is also a wider infrastructure project with £1.7M SELEP funding). (ii) 30 June 2021 – work with Heritage Lottery Fund Clacton 150 project around a pump track feasibility study for a site in Jaywick and gamification project to get people active	Green	(i) First bike giveaway took place on 12th June in Clacton. Ongoing programme of bikes issued thereafter. (ii) Pump track feasibility presented to Management Team and extended to look at sites away from Jaywick Sands. Funding has been approved by the ELDP for £29 614 delivery of a gamification project in Harwich and Dovercourt to increase levels of physical activity. A procurement exercise has been undertaken with Beat the Streets being the preferred bidder to help make people more active using tangible assets in the community and which is not dependent on the use of mobile phones.
				Q2	(iii) 30 September 2021 – deliver an older persons outdoor gym in Holland/Clacton area to support in maintaining mobility for older people	Red	To take this project forward requires a legal agreement with Essex County Council to enable Sport England to access capital funding for the project from the Local Delivery Pilot. That legal agreement is awaited. A reassessment of this project indicated that on the ground delivery of the scheme is now anticipated in early Summer 2022 -subject to legal agreements referred to.
				Q3	[No specific milestones fall in this quarter]	Green	In respect of the Pump track feasibility referred to in Q1 above - Review undertaken of Rush Green Road and London Road sites in Clacton and identified that London Road is likely to be a more favourable site. To consider relationship with skate park and speak to Portfolio Holder prior to proceeding further. In addition, Beat the Streets took place in September in Harwich and had 13% of the local population participating which was 2,817 individuals who clocked up 35,165 active miles. Concerning the proposed older persons outdoor gym, the legal agreement has now been received from Essex County Council
				Q4			

A.2 APPENDIX

						<p>and is currently being reviewed.</p> <p>The gamification (Streetag) has resulted in virtual tags being placed along popular walking routes and areas with green space from Jaywick Sands through to Holland-on-Sea, along the seafront and in Clacton town centre to encourage physical activity and in turn good mental health.</p> <p>Families and other users have been encouraged to walk, run or cycle to the virtual tags and the digital monument which are placed on the Street Tag app map.</p> <p>Those taking part in Street Tag collect points assigned to virtual tags, once they are within 40-metre radius of them, and steps can also be synced and converted into Street Tag points. These points add up in real time on the leader board, with prizes to be won at the end of each season.</p> <p>A black-tie Dinner Dance event to celebrate Clacton's 150th birthday was held in the Princes Theatre in November 2021. This involved a wide range of entertainment and an open guest list.</p>
				Q4	REALIGNED – 30 June 2022 - deliver an older persons outdoor gym in Holland/Clacton area to support in maintaining mobility for older people	